



Transfer Patch

**Real Property Management  
Project Files- Document Imaging Lead Sheet**

---

**PROJECT # RP.96011**



**PROJECT NAME CENTENIAL BLDG  
DUI REMODEL(TRAFFIC SCHOOL)**

**DOC TYPE RPTS**





**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krantz  
 (PRINT)

Project Name: Remodel Cent. Bldg 2nd floor  
 Project #: 96011 Bid #: \_\_\_\_\_  
 Working Day #: 34  
 # of Hours: \_\_\_\_\_

Date: 8/28/95  
 Report #: 12  
 Sheet: 1 Of: 1

COMMENTS: Checked site & found that the most of the work has been completed & the remaining is due for completion this week is fire sprinkler, 1 room door & some tile in the ceiling

\* Denotes possible non-compliance of codes/contract.

Weather: Clear  
 Temperature: High 103 Low \_\_\_\_\_

Signed: Mike Krantz  
 Title: \_\_\_\_\_



GENERAL SERVICES DEPARTMENT
Architectural/Engineering Division
DAILY INSPECTION REPORT

INSPECTOR: Mike Krantz (PRINT)

Project Name: 3rd St 310 2nd Level Cont Bldg
Project #: 96011 Bid #:
Working Day #: 26
# of Hours:

Date: 8/18/95
Report #: 11
Sheet: 1 Of: 1

COMMENTS: Checked site on Thursday found NO workers Checked again on Friday found NO workers

\* Denotes possible non-compliance of codes/contract.

Author: [Signature]

Signed: [Signature]

Temperature: High 104 Low

Title:



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krautz  
 (PRINT)

Project Name: Remodel of 2nd floor Bldg 318 503

Date: 8/16/95

Project #: 96011 Bid #: \_\_\_\_\_

Report #: 10

Working Day #: 24

Sheet: 1 Of: 1

# of Hours: \_\_\_\_\_

COMMENTS: Checked site found that Carpet & Base  
has been installed. The Electrical work except  
for the Computer is not finished. Some of the  
fire alarm & speakers that hooked up. Some  
paint & ceiling remains to be finished. Took  
picture of progress

\* Denotes possible non-compliance of codes/contract.

Author: Clear

Signed: Mike Krautz

Temperature: High 102 Low \_\_\_\_\_

Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Milie Krantz  
 (PRINT)

Project Name: Remodel 3rd Floor Cont. Bldg 32084  
 Project #: 96011 Bid #: \_\_\_\_\_  
 Working Day #: 22  
 # of Hours: \_\_\_\_\_

Date: 8/14/91  
 Report #: 9  
 Sheet: 1 Of: 1

COMMENTS: Checked site found walls have been painted, electrical work in progress, A/C control devices are installed & power to electrical outlets being worked on by the Electrical Contractor feels that he will be finished in 2 weeks. The Counter Top has been installed at 3rd office Took pictures for the record

\* Denotes possible non-compliance of codes/contract.

Weather: Clear

Signed: Milie Krantz

Temperature: High 106 Low \_\_\_\_\_

Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krantz  
 (PRINT)

Project Name: Renovation of 3rd floor Cent. Bldg  
 Project #: 96011 Bid #: \_\_\_\_\_  
 Working Day #: 18  
 # of Hours: \_\_\_\_\_

Date: 8/10/95  
 Report #: 8  
 Sheet: 1 Of: 1

COMMENTS: Checked Site of Bond Wall Taprod & Textured  
Thresh Hold. at other office provides a 4 in high guard  
on the sliding door to way head. Adjusted Incent  
for walking. Took pictures for the Record

\* Denotes possible non-compliance of codes/contract.

Weather: part cloudy

Signed: Mike Krantz

Temperature: High 106 Low \_\_\_\_\_

Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Keantz  
 (PRINT)

Project Name: 2nd floor out Bldg 3rd St. Pindel  
 Project #: 96001 Bid #: \_\_\_\_\_  
 Working Day #: 15  
 # of Hours: \_\_\_\_\_

Date: 8/27/95  
 Report #: 7  
 Sheet: 1 Of: 1

COMMENTS: Checked site found framing prepared. Rough  
elect panel, insulation between Hall & Room installed.  
Lights have been re pos. & pattern for counter  
has been set. Took picture for reference

\* Denotes possible non-compliance of codes/contract.

Weather: Clear  
 Temperature: High 105 Low \_\_\_\_\_

Signed: Mike Keantz  
 Title: \_\_\_\_\_



GENERAL SERVICES DEPARTMENT
Architectural/Engineering Division
DAILY INSPECTION REPORT

INSPECTOR: Mike Krantz (PRINT)

Project Name: 2nd floor Cont Bldg 3rd St Remodel
Project #: 96011 Bid #:
Working Day #: 12
# of Hours:

Date: 8/1/95
Report #: 6
Sheet: 1 Of: 1

COMMENTS: Checked site at 1pm found as per well on the job

\* Denotes possible non-compliance of codes/contract.

Weather: Clear
Temperature: High 104 Low

Signed: Mike Krantz
Title:



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krantz  
 (PRINT)

Project Name: 2nd floor Court Bldg Remodel  
 Project #: 96811 Bid #: \_\_\_\_\_  
 Working Day #: 10  
 # of Hours: \_\_\_\_\_

Date: 8/2/98  
 Report #: 5  
 Sheet: 1 Of: 1

COMMENTS: Checked site for work. Laminating & Doors off floor  
keep & installed. Called for framing & sheet. For  
Thursday. Advised to make skylight outlet back  
to rest of office & install at legs in hall  
Remove 2D fixtures in old rooms. Took pictures  
of progress

\* Denotes possible non-compliance of codes/contract.

Weather: Clear  
 Temperature: High 115 Low \_\_\_\_\_

Signed: Mike Krantz  
 Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krantz  
 (PRINT)

Project Name: 3rd St 2nd floor Remodel (Cont Bldg.)

Date: 7/31/95

Project #: 96011-96 Bid #: \_\_\_\_\_

Report #: 1

Working Day #: 8

Sheet: 1 Of: 1

# of Hours: \_\_\_\_\_

COMMENTS: Checked site found 2 people working on forming for walls of Parley wall for 3rd room take down of frame for Parley Room may be installed this will depend on down for proper. Seeing the electrical is being installed there is 3 people on that part of the work.

\* Denotes possible non-compliance of codes/contract.

Weather: Clear

Signed: Mike Krantz

Temperature: High 105 Low \_\_\_\_\_

Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Korantz  
 (PRINT)

Project Name: 2nd floor Cent. Bldg Remodel  
 Project #: 96011-96 Bid #: \_\_\_\_\_  
 Working Day #: 4  
 # of Hours: \_\_\_\_\_

Date: 7/28/95  
 Report #: 3  
 Sheet: 1 Of: 1

COMMENTS: Checked job site found 2 men installing  
Half Steel Wall To floor above & below for  
Sheet Rock to be installed. The office walls  
are up to the point of the foundation at the  
West end of the room so I took pictures  
for the record

\* Denotes possible non-compliance of codes/contract.

Author: Clear

Signed: Mike Korantz

Temperature: High 116 Low \_\_\_\_\_

Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike KRANTZ  
 (PRINT)

Project Name: 2nd floor Renuel Cont Bldg 3rd  
 Project #: 9601296 Bid #: \_\_\_\_\_  
 Working Day #: 2  
 # of Hours: \_\_\_\_\_

Date: 7/26/95  
 Report #: 2  
 Sheet: 1 Of: 1

COMMENTS: Checked site found Demo complete in  
open rooms & steel walls being installed  
Should start shot rock in pm of this day  
Took pictures

\* Denotes possible non-compliance of codes/contract.

Weather: Clear  
 Temperature: High 112 Low \_\_\_\_\_

Signed: Mike Krantz  
 Title: \_\_\_\_\_



**GENERAL SERVICES DEPARTMENT**  
**Architectural/Engineering Division**  
**DAILY INSPECTION REPORT**

INSPECTOR: Mike Krantz  
 (PRINT)

Project Name: 2nd floor Sa<sup>3rd</sup> Centennial Bldg  
 Project #: 96011-96 Bid #: \_\_\_\_\_  
 Working Day #: 1  
 # of Hours: \_\_\_\_\_

Date: 7/24/95  
 Report #: 1  
 Sheet: 1 Of: 1

COMMENTS: Checked site found 2 people Dem off site on  
2nd floor Delivered. 6 copies of plans should be  
finished with dem by wed.

\* Denotes possible non-compliance of codes/contract.

Weather: Clear  
 Temperature: High 108 Low \_\_\_\_\_

Signed: Mike Krantz  
 Title: \_\_\_\_\_